



IDEAL NETWORKS



Test Engineer

John Smith
Ideal Networks
Main Street
Old Town
United Kingdom

Job

New_School
High Street
New Town
United Kingdom
CAT5e UTP cable

Tested using IDEAL INDUSTRIES NETWORKS SignalTEK CT

Test Summary

The cables indicated below have been tested for wiring integrity and data performance according to the IEE 802.3ab Ethernet Standard

Test Name	Date (mm/dd/yy)	Time (hh:mm)	Pairs Setup	Wiremap Test	Data Test	10Mb/s	100Mb/s	1Gb/s	Length (m)
0001	03/01/10	00:40	4	✓	✓	✓	✓	✓	17
0002	03/01/10	00:50	4	✗	✓	✓	✓	✓	49


0001

Wiremap Test: ✓

Pair	1-2	3-6	4-5	7-8
Length (m)	18	18	18	17

Data Test: ✓

Error Limit (Frames)	Duration (hh:mm:ss)	Rate (Mb/s)	Error (Frames)
0	00:00:10	1000	0



0002

Wiremap Test: ✗

Pair	1-2	3-6	4-5	7-8
Length (m)	50	49	49	49

Data Test: ✓

Error Limit (Frames)	Duration (hh:mm:ss)	Rate (Mb/s)	Error (Frames)
0	00:00:10	1000	0

